



## Royal Heights Neighborhood Improvements BI-Weekly Status Report

### MEMORANDUM

DATE: October 22, 2018  
TO: STAKEHOLDERS OF THE ROYAL HEIGHTS NEIGHBORHOOD IMPROVEMENTS  
FROM: ROYAL HEIGHTS NEIGHBORHOOD IMPROVEMENTS PROJECT TEAM  
SUBJECT: BIWEEKLY PROGRESS REPORT FOR: 11/3/2018 – 11/016/2018

---

1. ITEMS COMPLETED IN THE PAST TWO WEEKS – 11/5/2018 THROUGH 11/30/2018
  - a. RLA continued to move gas lines and hook up service
2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS – 12/1/2018 THROUGH 12/15/2018
  - a. RLA working on gas main and services on Hennge
3. SCHEDULE STATUS / DELIVERABLE STATUS
  - a. The current contractual completion date is June 1, 2019. It should be noted that the new date for completion is extended 122 days to allow for additional road work. The new completion date is September 30, 2019.

#### 4. Project Summary of Work

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz



- a. Full-depth pavement replacement
- b. Subgrade stabilization
- c. New sidewalk
- d. New curb and gutter
- e. New drive aprons
- f. New curb ramps
- g. New drainage structures, and drainage pipe as needed
- h. Water main and fire hydrant replacement
- i. Gas main relocation
- j. Utility pole relocations
- k. Tree removal
- l. New signage and pavement markings

COLERAIN

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251  
gmilz@colerain.org • www.colerain.org  
Phone (513) 385-7500 • Fax (513) 245-6503

**Trustees:** Greg Insko, Raj Rajagopal, Daniel Unger  
**Fiscal Officer:** Heather E. Harlow  
**Interim Administrator:** Geoff Milz