



BI-Weekly Status Report Byrneside, Acre and Gardenia Improvements

MEMORANDUM

DATE: November 3, 2018
TO: STAKEHOLDERS OF THE BYRNESIDE, ACRE & GARDENIA IMPROVEMENTS
FROM: BYRNESIDE, ACRE & GARDENIA IMPROVEMENTS PROJECT TEAM
SUBJECT: BIWEEKLY PROGRESS REPORT FOR: 12/03/2018 THRU 12/15/2018

1. ITEMS COMPLETED IN THE PAST TWO WEEKS – 11/16/202018 THROUGH 11/30/18
 - a. Uncover manholes and raise manholes

2. ITEMS SCHEDULED FOR THE NEXT 2 WEEKS – 12/03/2018 THROUGH 12/15/2018
 - a. Uncover manholes and raise manholes

3. SCHEDULE STATUS / DELIVERABLE STATUS
 - a. The current contractual completion date is May 23 2019.

4. Project Summary of Work
 - a. Full-depth pavement replacement
 - b. Subgrade stabilization
 - c. New sidewalk
 - d. New curb and gutter
 - e. New drive aprons
 - f. New curb ramps
 - g. New drainage structures, and drainage pipe as needed

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251
gmilz@colerain.org • www.colerain.org
Phone (513) 385-7500 • Fax (513) 245-6503

Trustees: Greg Insko, Raj Rajagopal, Daniel Unger
Fiscal Officer: Heather E. Harlow
Interim Administrator: Geoff Milz



- h. Water main and fire hydrant replacement
- i. Gas main relocation
- j. Utility pole relocations
- k. Tree removal
- l. New signage and pavement markings

Colerain Township • 4200 Springdale Road • Colerain Township, Ohio 45251
gmilz@colerain.org • www.colerain.org
Phone (513) 385-7500 • Fax (513) 245-6503

Trustees: Greg Insko, Raj Rajagopal, Daniel Unger
Fiscal Officer: Heather E. Harlow
Interim Administrator: Geoff Milz

COLERAIN